

Activity ID	Activity Description	Orig Dur	Rem Dur	Phys % Compl	Start	Finish	Total Float	2020												2021								
								Sep -1	Oct 1	Nov 2	Dec 3	Jan 4	Feb 5	Mar 6	Apr 7	May 8	Jun 9	Jul 10	Aug 11	Sep 12	Oct 13	Nov 14	Dec 15	Jan 16	Feb 17	Mar 18	Apr 19	May 20
Ala Wai Canal Dredging & Improvements																												
Milestones & Critical Dates																												
18-923-10000	Contract Award (Proceed with Preconstruction Activities)	0	0	100%	17-Dec-18 A																							
18-923-10730	Notice to Proceed with Onsite Mobilization	0	0	100%	05-Aug-19 A																							
18-923-10010	Notice To Proceed with Construction (NTPC)	0	0	0%	01-Oct-19*		0																					
18-923-19000	Projected Completion	0	0	0%		25-Sep-20	0																					
18-923-19900	Project Float (cd)	0	0	0%	25-Sep-20	25-Sep-20	0																					
18-923-19910	Contract Completion Date (NTPC + 360 cd)	0	0	0%		25-Sep-20*	-1																					
Quality Management (QM) Activities																												
General Requirements																												
18-923-50190	Prep & Submitt Ala Wai Park staging and storage location plans	15	0	100%	28-Jun-19 A	02-Aug-19 A																						
18-923-50000	Prep & Submitt Magic Island barge mooring plans	15	15	0%	01-Oct-19	21-Oct-19	84																					
Site Work																												
18-923-50030	Prep & Submitt Agg. Base Course Affidavits	15	0	100%	17-Jun-19 A	01-Jul-19 A																						
18-923-50010	Prep & Submitt Demolition Method and Disposal	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50020	Prep & Submitt Bracing/Shoring Shop Dwgs and Calcs.	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50040	Prep & Submit Pre Dredge Sounding Plan & Qty Calcs.	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50070	Prep & Submitt Post Dredge Sounding Plan	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50080	Prep & Submitt Dredge Operation Plan	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50090	Prep & Submitt Irrigation Syst. Const. Dwgs & Mtrls List	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50100	Prep & Submitt Planting Schedule, Soil Analysis, Plant Inspection	15	15	0%	01-Oct-19	21-Oct-19	213																					
18-923-50050	Prep & Submit USCG Notification	15	15	0%	01-Oct-19	21-Oct-19	233																					
18-923-50060	Prep & Submit DOH Notification	15	15	0%	01-Oct-19	21-Oct-19	233																					
Concrete																												
18-923-50120	Prep & Submitt GFRP Brochure, QA Manual, test reports & fab dwgs	15	0	100%	28-Mar-19 A	12-Apr-19 A																						
18-923-50150	Prep & Submit Concrete Mix Design, test data, trial test reports	15	0	100%	01-Apr-19 A	11-Apr-19 A																						
18-923-50200	Prep & Submitt Pre- cast wall elements shop dwgs	15	0	100%	01-Apr-19 A	23-Apr-19 A																						
18-923-50130	Prep & Submit Light Weight Backfill	15	0	100%	02-Apr-19 A	12-Apr-19 A																						
18-923-50160	Prep & Submit Micropile shop dwgs	15	0	100%	08-Apr-19 A	19-Apr-19 A																						
18-923-50180	Prep & Submitt Micropile Installation Plan	15	0	100%	21-Jun-19 A	05-Jul-19 A																						
18-923-50170	Prep & Submitt Micropile Grout Mix Design	15	0	100%	17-Jul-19 A	31-Jul-19 A																						
18-923-50110	Prep & Submitt Reinforcing Steel Cert of Compliance & fab dwgs	15	15	0%	01-Oct-19	21-Oct-19	13																					
18-923-50140	Prep & Submitt Concrete Placement Sequence, method & curing	15	15	0%	01-Oct-19	21-Oct-19	43																					
Masonry																												
DLNR Activities																												
18-923-40150	Review & Approve Concrete Mix Design, test data, trial test reports	20	30	0%	11-Apr-19 A	12-Nov-19	48																					
18-923-40200	Review & Approve Light Weight Backfill	20	30	0%	12-Apr-19 A	12-Nov-19	30																					
18-923-40120	Review & Approve GFRP Brochure, QA Manual, test reports & fab dwgs	20	0	100%	12-Apr-19 A	29-Apr-19 A																						
18-923-40160	Review & Approve Micropile shop dwgs	20	0	100%	19-Apr-19 A	23-Apr-19 A																						
18-923-40190	Review & Approve Pre Cast wall elements shop dwgs	20	0	100%	23-Apr-19 A	23-May-19 A																						
18-923-40060	Review & Approve Agg. Base Course Affidavits	20	0	100%	01-Jul-19 A	08-Jul-19 A																						
18-923-40180	Review & Approve Micropile Installation Plan	20	30	0%	05-Jul-19 A	12-Nov-19	9																					
18-923-40170	Review & Approve Micropile Grout Mix Design	20	30	0%	31-Jul-19 A	12-Nov-19	218																					
18-923-40130	Review & Approve False Work plans & calcs	20	20	0%	01-Oct-19	28-Oct-19	228																					
18-923-40110	Review & Approve Reinforcing Steel Cert of Compliance & fab dwgs	20	20	0%	22-Oct-19	19-Nov-19	13																					
18-923-40140	Review & Approve Concrete Placement Sequence, method & curing	20	20	0%	22-Oct-19	19-Nov-19	43																					
18-923-40010	Review & Approve Ala Wai Park staging and storage plans	20	20	0%	22-Oct-19	19-Nov-19	84																					

Level of Effort
 Critical Remaining Work
 Remaining Work
 Actual Level of Effort
 Actual Work








Date	Revision	Checked	Approved
13-Sep-19	Baseline Construction Schedule for Sub...	ccu	ejk

Activity ID	Activity Description	Orig Dur	Rem Dur	Phys % Compl	Start	Finish	Total Float	2020												2021										
								Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
								-1	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
18-923-1500	Core/Install for GFRP Anchor	2	2	0%	07-May-20	08-May-20	10																						Core/Install for GFRP Anchor	
18-923-1510	Install Light Weight Backfill	1	1	0%	11-May-20	11-May-20	10																						Install Light Weight Backfill	
18-923-1530	Cure Backfill	14	14	0%	12-May-20	01-Jun-20	20																						Cure Backfill	
Seat Wall Replacement																														
STA 23+95 to 23+55																														
18-923-1520	Demo of Seat Wall	3	3	0%	12-May-20	14-May-20	10																						Demo of Seat Wall	
18-923-1540	Drill and Epoxy #4 Rebar	1	1	0%	15-May-20	15-May-20	10																						Drill and Epoxy #4 Rebar	
18-923-1560	Install Rebar	1	1	0%	18-May-20	18-May-20	68																						Install Rebar	
18-923-1570	Place Forms	3	3	0%	19-May-20	21-May-20	68																						Place Forms	
18-923-1610	Install Moss Rock Veneer	2	2	0%	22-May-20	26-May-20	68																						Install Moss Rock Veneer	
18-923-1630	Pour Concrete	1	1	0%	27-May-20	27-May-20	68																						Pour Concrete	
18-923-1650	Cure Concrete	7	7	0%	28-May-20	05-Jun-20	68																						Cure Concrete	
18-923-1780	Strip Forms	1	1	0%	08-Jun-20	08-Jun-20	68																						Strip Forms	
STA 23+55 to 23+15																														
18-923-1550	Demo of Seat Wall	3	3	0%	18-May-20	20-May-20	10																						Demo of Seat Wall	
18-923-1580	Drill and Epoxy #4 Rebar	1	1	0%	21-May-20	21-May-20	10																						Drill and Epoxy #4 Rebar	
18-923-1600	Install Rebar	1	1	0%	22-May-20	22-May-20	64																						Install Rebar	
18-923-1620	Place Forms	3	3	0%	26-May-20	28-May-20	64																						Place Forms	
18-923-1680	Install Moss Rock Veneer	2	2	0%	29-May-20	01-Jun-20	64																						Install Moss Rock Veneer	
18-923-1700	Pour Concrete	1	1	0%	02-Jun-20	02-Jun-20	64																						Pour Concrete	
18-923-1720	Cure Concrete	7	7	0%	03-Jun-20	12-Jun-20	64																						Cure Concrete	
18-923-1860	Strip Forms	1	1	0%	15-Jun-20	15-Jun-20	64																						Strip Forms	
STA 23+15 to 22+75																														
18-923-1590	Demo of Seat Wall	3	3	0%	22-May-20	27-May-20	10																						Demo of Seat Wall	
18-923-1640	Drill and Epoxy #4 Rebar	1	1	0%	28-May-20	28-May-20	10																						Drill and Epoxy #4 Rebar	
18-923-1670	Install Rebar	1	1	0%	29-May-20	29-May-20	60																						Install Rebar	
18-923-1690	Place Forms	3	3	0%	01-Jun-20	03-Jun-20	60																						Place Forms	
18-923-1750	Install Moss Rock Veneer	2	2	0%	04-Jun-20	05-Jun-20	60																						Install Moss Rock Veneer	
18-923-1770	Pour Concrete	1	1	0%	08-Jun-20	08-Jun-20	60																						Pour Concrete	
18-923-1800	Cure Concrete	7	7	0%	09-Jun-20	18-Jun-20	60																						Cure Concrete	
18-923-1940	Strip Forms	1	1	0%	19-Jun-20	19-Jun-20	60																						Strip Forms	
STA 22+75 to 22+35																														
18-923-1660	Demo of Seat Wall	3	3	0%	29-May-20	02-Jun-20	10																						Demo of Seat Wall	
18-923-1710	Drill and Epoxy #4 Rebar	1	1	0%	03-Jun-20	03-Jun-20	10																						Drill and Epoxy #4 Rebar	
18-923-1740	Install Rebar	1	1	0%	04-Jun-20	04-Jun-20	56																						Install Rebar	
18-923-1760	Place Forms	3	3	0%	05-Jun-20	09-Jun-20	56																						Place Forms	
18-923-1830	Install Moss Rock Veneer	2	2	0%	10-Jun-20	12-Jun-20	56																						Install Moss Rock Veneer	
18-923-1850	Pour Concrete	1	1	0%	15-Jun-20	15-Jun-20	56																						Pour Concrete	
18-923-1880	Cure Concrete	7	7	0%	16-Jun-20	24-Jun-20	56																						Cure Concrete	
18-923-2010	Strip Forms	1	1	0%	25-Jun-20	25-Jun-20	56																						Strip Forms	
STA 22+35 to 21+95																														
18-923-1730	Demo of Seat Wall	3	3	0%	04-Jun-20	08-Jun-20	10																						Demo of Seat Wall	
18-923-1790	Drill and Epoxy #4 Rebar	1	1	0%	09-Jun-20	09-Jun-20	10																						Drill and Epoxy #4 Rebar	
18-923-1820	Install Rebar	1	1	0%	10-Jun-20	10-Jun-20	52																						Install Rebar	
18-923-1840	Place Forms	3	3	0%	12-Jun-20	16-Jun-20	52																						Place Forms	
18-923-1900	Install Moss Rock Veneer	2	2	0%	17-Jun-20	18-Jun-20	52																						Install Moss Rock Veneer	
18-923-1930	Pour Concrete	1	1	0%	19-Jun-20	19-Jun-20	52																						Pour Concrete	
18-923-1960	Cure Concrete	7	7	0%	22-Jun-20	30-Jun-20	52																						Cure Concrete	

Level of Effort Critical Remaining Work
 Milestone Remaining Work
 Actual Level of Effort Actual Work

Date	Revision	Checked	Approved
13-Sep-19	Baseline Construction Schedule for Sub...	ccu	eijk

Activity ID	Activity Description	Orig Dur	Rem Dur	Phys % Compl	Start	Finish	Total Float	2020												2021						
								Sep -1	Oct 1	Nov 2	Dec 3	Jan 4	Feb 5	Mar 6	Apr 7	May 8	Jun 9	Jul 10	Aug 11	Sep 12	Oct 13	Nov 14	Dec 15	Jan 16	Feb 17	Mar 18
18-923-2090	Strip Forms	1	1	0%	01-Jul-20	01-Jul-20	52																	Strip Forms		
STA 21+95 to 21+55																										
18-923-1810	Demo of Seat Wall	3	3	0%	10-Jun-20	15-Jun-20	10																	■ Demo of Seat Wall		
18-923-1870	Drill and Epoxy #4 Rebar	1	1	0%	16-Jun-20	16-Jun-20	10																	Drill and Epoxy #4 Rebar		
18-923-1910	Install Rebar	1	1	0%	17-Jun-20	17-Jun-20	55																	Install Rebar		
18-923-1920	Place Forms	3	3	0%	18-Jun-20	22-Jun-20	55																	■ Place Forms		
18-923-1990	Install Moss Rock Veneer	2	2	0%	23-Jun-20	24-Jun-20	55																	Install Moss Rock Veneer		
18-923-2020	Pour Concrete	1	1	0%	25-Jun-20	25-Jun-20	55																	Pour Concrete		
18-923-2040	Cure Concrete	7	7	0%	26-Jun-20	07-Jul-20	55																	■ Cure Concrete		
18-923-2130	Strip Forms	1	1	0%	08-Jul-20	08-Jul-20	55																	Strip Forms		
STA 21+55 to 21+15																										
18-923-1890	Demo of Seat Wall	3	3	0%	17-Jun-20	19-Jun-20	10																	■ Demo of Seat Wall		
18-923-1950	Drill and Epoxy #4 Rebar	1	1	0%	22-Jun-20	22-Jun-20	10																	Drill and Epoxy #4 Rebar		
18-923-1980	Install Rebar	1	1	0%	23-Jun-20	23-Jun-20	44																	Install Rebar		
18-923-2000	Place Forms	3	3	0%	24-Jun-20	26-Jun-20	44																	■ Place Forms		
18-923-2060	Install Moss Rock Veneer	2	2	0%	29-Jun-20	30-Jun-20	44																	Install Moss Rock Veneer		
18-923-2080	Pour Concrete	1	1	0%	01-Jul-20	01-Jul-20	44																	Pour Concrete		
18-923-2100	Cure Concrete	7	7	0%	02-Jul-20	13-Jul-20	44																	■ Cure Concrete		
18-923-2150	Strip Forms	1	1	0%	14-Jul-20	14-Jul-20	44																	Strip Forms		
STA 21+15 to 20+86																										
18-923-1970	Demo of Seat Wall	3	3	0%	23-Jun-20	25-Jun-20	10																	■ Demo of Seat Wall		
18-923-2030	Drill and Epoxy #4 Rebar	1	1	0%	26-Jun-20	26-Jun-20	10																	Drill and Epoxy #4 Rebar		
18-923-2050	Install Rebar	1	1	0%	29-Jun-20	29-Jun-20	10																	Install Rebar		
18-923-2070	Place Forms	3	3	0%	30-Jun-20	02-Jul-20	10																	■ Place Forms		
18-923-2110	Install Moss Rock Veneer	2	2	0%	06-Jul-20	07-Jul-20	10																	Install Moss Rock Veneer		
18-923-2120	Pour Concrete	1	1	0%	08-Jul-20	08-Jul-20	10																	Pour Concrete		
18-923-2140	Cure Concrete	7	7	0%	09-Jul-20	17-Jul-20	10																	■ Cure Concrete		
18-923-2160	Strip Forms	1	1	0%	20-Jul-20	20-Jul-20	10																	Strip Forms		
Reinstall Sprinkler System																										
18-923-2170	Reinstall Sprinkler System	10	10	0%	21-Jul-20	03-Aug-20	10																	■ Reinstall Sprinkler System		
Install Top Soil and Grass																										
18-923-2180	Install Top Soil and Grass	5	5	0%	04-Aug-20	10-Aug-20	10																	■ Install Top Soil and Grass		
Replace Brick Pavers																										
18-923-2190	Reinstall Brick Paver Walkway	15	15	0%	11-Aug-20	31-Aug-20	10																	■ Reinstall Brick Paver Walkway		
Turnover & Closeout Activities																										
18-923-90010	Punch-Out Inspection	1	1	0%	16-Sep-20	16-Sep-20	0																	Punch-Out Inspection		
18-923-90020	Address Punch Out Items	2	2	0%	17-Sep-20	18-Sep-20	0																	Address Punch Out Items		
18-923-90030	Pre-Final Inspection	1	1	0%	21-Sep-20	21-Sep-20	0																	Pre-Final Inspection		
18-923-90040	Address Pre-Final Items	2	2	0%	22-Sep-20	23-Sep-20	0																	Address Pre-Final Items		
18-923-90050	Final Acceptance Inspection	1	1	0%	24-Sep-20	24-Sep-20	0																	Final Acceptance Inspection		

 Level of Effort
 Critical Remaining Work
 Milestone
 Remaining Work
 Actual Level of Effort
 Actual Work



Date	Revision	Checked	Approved
13-Sep-19	Baseline Construction Schedule for Sub...	ccu	ejk