



Start Date: 03/16/20
 End Date: 04/10/20
 Scheduled By: Ricky Itagaki
 Date: 3/19/2020

Short Interval Schedule
Hawaii Harbors Constructors JV

#	Activity	Start	Duration	Date	Responsible	16-Mar	17-Mar	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr
						M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S	M	T	W	TH	F	S	S
ADD #1 Wall Repair STA 0+80 to 2+17																																	
	Backfill Behind Wall 0+80 to 2+17	12-Mar	3	16-Mar	CB	M																											
	Pull H Piles and Road Plates 0+80 to 2+17	16-Mar	2	17-Mar	CB	M																											
ADD #1 Wall Repair STA 2+17 TO 3+57																																	
	Backfill 6" 3B Coarse Below Precast	3-Apr	4	8-Apr	CB																		F				M	T	W				
	Set 7 EA Precast Panels 2+17 to 3+57 (#12 - #18)	9-Apr	3	14-Apr	CB																								TH				
ADD #1 Wall Repair STA 2+97 TO 3+77																																	
	Drive H Piles and Road Plates	18-Mar	3	20-Mar	CB			W	TH	F																							
	Demo Excavate / Set Micropile Template	23-Mar	4	27-Mar	CB							M	T	W			F																
	Install Micropiles 2+97 to 3+77 (16 EA)	27-Mar	6	3-Apr	MP											HOLIDAY	F			M	T	W	TH	F									
ADD #1 Wall Repair STA 3+77 TO 4+37																																	
	Drive H Piles and Road Plates	30-Mar	2	31-Mar	CB											HOLIDAY				M	T												
	Demo Excavate / Set Micropile Template	1-Apr	3	3-Apr	CB											HOLIDAY						W	TH	F									
	Install Micropiles 3+77 to 4+37 (12 EA)	6-Apr	5	13-Apr	MP											HOLIDAY										M	T	W	TH				
BI MONTHLY WATER QUALITY																																	
	Water Quality Testing													10AM																			
ADD #2																																	
	Mob Install Fencing	19-Mar	1	19-Mar					TH																								
Jet Grout																																	
	Install Tree Protection/Water Meter/BMP's/Utility Toning/Site Documentation	23-Mar	4	27-Mar								M	T	W			F																
	MOB Jet Grout Equipment	30-Mar	2	31-Mar																M	T												
	Install Jet Grout Test Column	1-Apr	3	3-Apr																		W	TH	F									
	Demob Equipment	6-Apr	4	9-Apr																						M	T	W	TH				
	Intermediate Lane Closures	30-Mar	9	9-Apr																M	T	W	TH	F		M	T	W	TH				