

ALA WAI CANAL DREDGING (1018-0923)
4-Week Look Ahead Schedule



HEALY TIBBITTS BUILDERS, INC.
A WEEKS MARINE COMPANY

CPM UPDATE: 2/27/2021

Meetings Legend:
M Meeting
K Kick-Off
T Training

Personnel Legend:
X In Office
O Out of Office
Y Yard
HH Honolulu Harbor

Operations Legend:
X Day Shift Work
N Night Shift
D Delay
P Concrete Pour
S Shipping / Swell Eve
R Holiday

Submittal Legend:
R Report

ALA WAI	Activity Description	WEEK 1							WEEK 2							WEEK 3							WEEK 4						
		M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S	M	T	W	R	F	S	S
		3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18
Responsibility	Operations																												
	HTB																												
	Crew																												
	Cost Code																												
	Quantity																												
	Unit																												
ALL	Production Dredging Area 5 MPC (STA 4+00 to STA 23+00) (2/18/21 - 3/18/21)	ALL	..35202310	15,909	CY	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
ALL	Production Dredging Area 2 McCully - Kalakaua Bridge (STA 18+00 to 24+50) (3/18/21 - 3/25/21)	ALL	..35202310	2,744	CY																								
	TOWING																												
	Crew																												
	Quantity																												
	Unit																												
ALL	Tow Scows to Offshore Disposal Area (Emerald Start Date 11/3/20)	AMC	..700001470	1	EA	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	SUBCONTRACTORS																												
	Crew																												
	Quantity																												
	Unit																												
AMC	AMC Tug Emerald Charter (Start Date 11/3/20)	AMC	..700001470	1	EA	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	INSPECTIONS AND TESTS																												
	Quantity																												
	Unit																												
KS	Water Quality Monitoring (April TBD)																												

4 WEEK SCHEDULE JET GROUT + ADD 3-4 (Ending 4/23/21)

Monday 03/29/21	Tuesday 03/30/21	Wednesday 03/31/21	Thursday 04/01/21	Friday 04/02/21
JET GROUT: SIDEWALK WORK	JET GROUT: SIDEWALK WORK	JET GROUT: SIDEWALK WORK		
ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	HOLIDAY
ADD 4: PREP FOR ADD 4 WORK	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	
	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	
Monday 04/05/21	Tuesday 04/06/21	Wednesday 04/07/21	Thursday 04/08/21	Friday 04/09/21
ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	ADD 3: FILL VOIDS IN CRM WALL	ADD 3: DEMOB OFFSITE
ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP
(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)
Monday 04/12/21	Tuesday 04/13/21	Wednesday 04/14/21	Thursday 04/15/21	Friday 04/16/21
ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP
(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)
Monday 04/19/21	Tuesday 04/20/21	Wednesday 04/21/21	Thursday 04/22/21	Friday 04/23/21
ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP	ADD 4: REPAIR WALL CAP
(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)	(CANOE RAMP AREA)